

PUBLIC WORKS DEPARTMENT

Monthly Update

Period of 09/15/11-10/12/11

- The Street resurfacing project that the City of Las Vegas is currently undertaking is approximately 90.0% complete. To date, Culter Repaving of Lawrence, Kansas has resurfaced twenty-two (22) of the twenty-four (24) residential streets contracted to be repaved. It is being considered to add a few more streets to the ongoing resurfacing project, as additional funding has been identified for this purpose. Mayor and Council will take action on increasing the scope of the original project, and authorize subsequent expenditures, at the upcoming City Council meeting.

This project was started on September 9, 2011, and continues as weather allows. We have had a few delays due to wet weather as well as associated cold temperatures. In spite of delays, the following streets have been completed: Socorro Street, between South Pacific Avenue and New Mexico Avenue; Apache Housing Development; Kathryn Avenue, between 7th Street and 8th Street; Dalby Drive, between 7th Street and 8th Street; Collins Drive, between Legion Drive and Mountain View Drive; Sage Brush Drive, between Legion Drive and the Dead End; Diane Avenue, between 7th Street and 8th Street; 8th Street, between Douglas Avenue and Tilden Avenue, Chavez Street, between Rincon Street and Grand Avenue; Gallinas Street between 11th and 9th Street; Lincoln Avenue, between Grand Avenue and 12th Street; 8th Street between Williams Drive at Kaylnn Drive; Colorado Drive, between 8th Street and Legion Drive; 11th Street, between Lincoln Avenue and Tilden Avenue; Chaves Street, between Perez Street and Socorro Street; Bernal Street, between NM Avenue and South Pacific Street; Union Street, between Bernal Street and Sapello Street; Chavez Street, between Bernal Street and Tecolote Street; Romero Street, between Valley Street and Grand Avenue, Collins Drive, between Legion Drive and Peggy Lane; Jackson Avenue, between 11th Street and 7th Street, 10th Street, between Douglas Avenue and Lincoln Avenue.

The Moreno Street Community Development Block Grant (CDBG) Project was begun on September 12, 2001 and is expected to be completed by January 14, 2012; as authorized by Mayor and Council at the September 13, 2011 City Council meeting. This particular project will reconstruct Moreno Street, between Camino de las Escuelas and New Mexico Avenue. A new storm drainage system will be constructed, new PMBP, new concrete curb and gutter, and the extension of the effluent water line is also included in the scope of this project. The total cost of this project is \$695,000.00, of which \$500,000 is CDBG Grant Funds.

Should you require additional information, on any of the aforementioned projects, feel free to contact the Public Works Department; at your convenience

CAO/vg

xc: Report File